

开始时间			10/1/2025	工程名称	考古队-托克马克工程项目																							
(土建) 进度计划横道图																												
序号	工作名称	开始时间	结束时间	工期	10月						11月						12月											
					5	10	15	20	25	30	5	10	15	20	25	30	5	10	15	20	25	30						
一、土建施工工期进度横道图																												
1	基础开挖（机械）	2025-10-25	2025-10-26	2																								
2	基础基坑、圈梁等清理及夯实	2025-10-25	2025-10-27	3																								
3	基础基坑混凝土垫层模板	2025-10-26	2025-10-27	2																								
4	基础基坑混凝土垫层	2025-10-28	2025-10-29	2																								
5	基础基坑钢筋网片制作	2025-10-29	2025-10-30	2																								
6	基础基坑承台模板制作及安装	2025-10-30	2025-11-02	4																								
7	独立基础钢筋绑扎及施工	2025-11-02	2025-11-05	4																								
8	基础圈梁钢筋绑扎及施工	2025-11-03	2025-11-06	4																								
9	独立基础混凝土浇筑	2025-11-07	2025-11-08	2																								
10	基础模板拆除	2025-11-09	2025-11-09	1																								
11	基坑回填夯实	2025-11-12	2025-11-15	4																								
二、钢结构材料进场及安装进度横道图																												
12	钢结构加工完成--出厂	2025-11-01	2025-11-20	20																								
13	钢结构运输	2025-11-20	2025-11-20	1																								
14	钢结构钢柱、柱间支撑安装	2025-11-21	2025-11-22	2																								
15	钢梁及系杆、水平支撑安装	2025-11-23	2025-11-25	3																								
16	屋面檩条安装	2025-11-26	2025-11-27	2																								
17	屋面次钢、遇撑、拉条安装	2025-11-28	2025-11-29	2																								
18	屋面彩钢瓦安装	2025-11-30	2025-12-04	5																								

备注：工期按照合同签订后，预付款到账后开始计算时间、施工工期按照此施工计划横道表，总工期40天